



2010 PRE-DELIVERY SERVICE CHECK SHEET

BEFORE INSPECTION		OK	Adjust/Repair
01 INSTALL SHORT PIN	<input type="checkbox"/>		
02 Install radio antenna.....	<input type="checkbox"/>		
03 Initialize advanced parking guidance system	<input type="checkbox"/>		
FUNCTIONAL OPERATION			
IMPORTANT: See Pre-Delivery Service TSB for details on startup methods for the hybrid system.			
01 Check hybrid system start/stop and Smart Key system .	<input type="checkbox"/>	<input type="checkbox"/>	
02 Check Immobilizer system	<input type="checkbox"/>	<input type="checkbox"/>	
03 Check dome, courtesy, map, and sun visor lights*.....	<input type="checkbox"/>	<input type="checkbox"/>	
04 Check warning/indicator light, buzzer, and horn	<input type="checkbox"/>	<input type="checkbox"/>	
05 Check windshield wipers and washers.....	<input type="checkbox"/>	<input type="checkbox"/>	
06 Check headlights, instrument lights, dimmer switch, turn signals, emergency flashers, and brake lights	<input type="checkbox"/>	<input type="checkbox"/>	
07 Check inside/outside rear view mirror operation/adjustment.....	<input type="checkbox"/>	<input type="checkbox"/>	
08 Check moon roof*.....	<input type="checkbox"/>	<input type="checkbox"/>	
09 Check cigarette lighter* and power outlets	<input type="checkbox"/>	<input type="checkbox"/>	
10 Check audio/navigation* system and set clock	<input type="checkbox"/>	<input type="checkbox"/>	
WALKAROUND INSPECTION			
<i>Start at left front door. Check window and door lock operation (from master power switch, if equipped). Continue around vehicle in a counterclockwise direction checking each door and window operation, child door locks, seat belts, interior condition, all lights, trunk contents. Remove rubber body plugs from glove box for installation during UNDER VEHICLE inspection.</i>			
01 Check window operation	<input type="checkbox"/>	<input type="checkbox"/>	
02 Check door and door lock operation, including each wireless remote control/theft deterrent system*.....	<input type="checkbox"/>	<input type="checkbox"/>	
03 Check Smart Key system entry function*.....	<input type="checkbox"/>	<input type="checkbox"/>	
04 Check that engine starts with all keys	<input type="checkbox"/>	<input type="checkbox"/>	
05 Check Smart Key system engine start/stop function*.....	<input type="checkbox"/>	<input type="checkbox"/>	
06 Check that child safety door locks are in normal (unlocked) position*	<input type="checkbox"/>	<input type="checkbox"/>	
07 Check seats and seat belt operation	<input type="checkbox"/>	<input type="checkbox"/>	
08 Check rear defogger/rear view mirror defogger*	<input type="checkbox"/>	<input type="checkbox"/>	
09 Check side marker, tail, backup, and license plate lights	<input type="checkbox"/>	<input type="checkbox"/>	
10 Check trunk light* and trunk trim appearance.....	<input type="checkbox"/>	<input type="checkbox"/>	
11 Check compact spare tire pressure and jack and tool installation	<input type="checkbox"/>	<input type="checkbox"/>	
12 Check battery state-of-charge using Digital Battery System Analyzer (SOC Reading: _____%)	<input type="checkbox"/>	<input type="checkbox"/>	
13 Check headlight aim	<input type="checkbox"/>	<input type="checkbox"/>	
UNDER HOOD			
01 Check engine oil level and ATM* fluid levels	<input type="checkbox"/>	<input type="checkbox"/>	
02 Check brake, clutch*, and power steering fluid levels	<input type="checkbox"/>	<input type="checkbox"/>	
03 Check engine coolant level	<input type="checkbox"/>	<input type="checkbox"/>	
04 Check inverter coolant level.....	<input type="checkbox"/>	<input type="checkbox"/>	
05 Check windshield washer fluid level.....	<input type="checkbox"/>	<input type="checkbox"/>	
06 Inspect for fuel, oil, coolant, and other fluid leaks	<input type="checkbox"/>	<input type="checkbox"/>	
* Inspect or install when equipped/required.			
UNDER VEHICLE (ON HOIST)			
01 Remove disc brake anti-corrosion wheel film*	<input type="checkbox"/>		
02 Initialize Tire Pressure Warning System (TPWS)	<input type="checkbox"/>		
03 Inspect tires for defects/damage (including spare tire) ...	<input type="checkbox"/>	<input type="checkbox"/>	
04 Install rubber plugs (stored in glove box or console)	<input type="checkbox"/>	<input type="checkbox"/>	
05 Install wheel caps*	<input type="checkbox"/>	<input type="checkbox"/>	
06 Inspect under the vehicle for damage, rust etc	<input type="checkbox"/>	<input type="checkbox"/>	
07 Visually check bolts and nuts on chassis and powertrain for looseness	<input type="checkbox"/>	<input type="checkbox"/>	
08 Install front spoiler under cover & rear wheel side spoilers	<input type="checkbox"/>	<input type="checkbox"/>	
09 Check hybrid transaxle fluid	<input type="checkbox"/>	<input type="checkbox"/>	
10 Check for fuel, oil, coolant, and other fluid leaks	<input type="checkbox"/>	<input type="checkbox"/>	
ROAD TEST			
A complete road test helps assure customer satisfaction. Drive vehicle over a variety of road surfaces and driving conditions. Check for unusual noise and driving performance.			
Enter Odometer Reading			
Reading Before Test: _____			
Reading After Test: _____			
01 Check cold engine operation	<input type="checkbox"/>	<input type="checkbox"/>	
02 Check engine operation during warm-up	<input type="checkbox"/>	<input type="checkbox"/>	
03 Check hybrid transaxle operation	<input type="checkbox"/>	<input type="checkbox"/>	
04 Check engine at normal operating temperature	<input type="checkbox"/>	<input type="checkbox"/>	
05 Check clutch*/transmission operation	<input type="checkbox"/>	<input type="checkbox"/>	
06 Check brake and parking brake operation	<input type="checkbox"/>	<input type="checkbox"/>	
07 Check steering operation and off-center/vehicle pull/flutter	<input type="checkbox"/>	<input type="checkbox"/>	
08 Inspect for abnormal noise and vibration	<input type="checkbox"/>	<input type="checkbox"/>	
09 Inspect for squeaks and rattles	<input type="checkbox"/>	<input type="checkbox"/>	
10 Check for heater and A/C* operation	<input type="checkbox"/>	<input type="checkbox"/>	
11 Check cruise control operation*	<input type="checkbox"/>	<input type="checkbox"/>	
12 Check front seat heater operation*	<input type="checkbox"/>	<input type="checkbox"/>	
FINAL INSPECTION AND CLEANING			
01 Remove interior protective covers, unnecessary labels, tags, etc. (Remove protective covers just before delivery to customer.).....	<input type="checkbox"/>		
02 Install floor mats using retaining clips	<input type="checkbox"/>		
03 Visually inspect all interior parts for installation, damage, fit, dirt, etc.	<input type="checkbox"/>	<input type="checkbox"/>	
04 Verify green light is illuminated on SOS (Safety Connect) button*.....	<input type="checkbox"/>	<input type="checkbox"/>	
05 Remove Rapgard™ and clear protective bumper film*....	<input type="checkbox"/>		
06 Wash and clean vehicle.....	<input type="checkbox"/>		
07 Inspect paint finish for scratches, chips, rust, dents, damage, etc.....	<input type="checkbox"/>	<input type="checkbox"/>	
08 Place oil change sticker on inside of windshield, top left corner	<input type="checkbox"/>	<input type="checkbox"/>	
09 Inspect exterior body parts for proper installation, damage, rust, etc	<input type="checkbox"/>	<input type="checkbox"/>	
10 Install front license plate and mounting bracket*	<input type="checkbox"/>		
11 Place Owner's Guide and first aid kit portfolio* in glove box	<input type="checkbox"/>		
BATTERY MAINTENANCE			
01 Perform HV battery check and maintenance	<input type="checkbox"/>	<input type="checkbox"/>	

Completion and retention of this form is required to comply with Toyota's Warranty Policy.

TECHNICIAN'S SIGNATURE _____

SERVICE MANAGER'S SIGNATURE _____

NAME (PLEASE PRINT) _____

NAME (PLEASE PRINT) _____

Date

Dealer Name

Dealer Code

Vehicle Identification Number (Sticker)

We hereby certify that all items on this form have been checked and corrected for proper operation as required.